

This is the latest Tampa UCAP "Points of Contact" email update for eleven of the water, wastewater and stormwater pipeline projects currently under the UCAP program. Additional information about the projects, including an interactive projects map, can be found on the Tampa UCAP website at www.tampa-ucap.com.

UCAP - Points of Contact Update for 03/30/09

Construction Activity

12th Street Wastewater Force Main Replacement Project

The 12th Street project continues on schedule.

A crew will be installing pipe on N. 29th Street between E. Lindell Avenue and E. Lake Avenue. Another crew will be installing pipe along N. 29th Street between E. 38th Avenue and E. Ida Street.

Asphalt street restoration and replacement of damaged curb and gutter throughout the project area will continue.

Crews will be preparing the launch shaft (south side) of the Hillsborough River crossing in Park Circle Park for the micro-tunneling machine. Park Circle Park remains closed. Sheet pile installation for the receiving shaft (north side) of the Hillsborough River crossing at N. 13th Street, south of E. Nome Street, will continue.

Road closures and detours:

- N. 29th Street south of E. 33rd Avenue to E. 29th Avenue: Rolling (in 2 block increments) closures until May.
- N. 13th Street south of E. Nome Street: Closed except to local traffic until May.
- E. 29th Avenue at N. 26th Street: Closed through June 1.
- Intermittent closures throughout the project area for paving and restoration activities. Follow the traffic signs.

19th Street Water Pipeline Replacement Project

Crews will be installing dewatering pipe and excavating for horizontal directional drill pits on N. 19th Street at E. Garden Street.

Road closures and detours:

- N. 19th Street between E. Frank Adamo Drive and E. 2nd Avenue: Closed week of March 30.
- N. 19th Street between E. 3rd Avenue and E. 4th Avenue: Closed week of April 6.

22nd Avenue Water Pipeline Replacement Project

Crews will be installing pipe on N. 43rd Street and on E. 22nd Avenue between Hudson Street and N. 43rd Street.

Road closures and detours:

- N. 43rd Street between E. 21st Avenue and E. 22nd Avenue: Closed except to local traffic until April 3.
- E. 22nd Avenue between N. 43rd Street and Hudson Street: Closed except to local traffic until April 3.
- Hudson Street: Closed except to local traffic until April 10.

Schedules subject to change. A one week look-ahead map for active construction is posted on the UCAP website every Friday afternoon. Click on "Updates and Road Closures" on the left hand side of the main page.

Planning and Design Activity

New CIAC Water Pipeline Project

Segment 1: 100% design plan is in progress. Construction on the N. 29th Street segment started March 24 in conjunction with 12th Street Project construction activity in the same area.

Segments 2 and 3: 30% design plan is complete and under review by City staff.

Segment 4: 30% design plan is in progress.

Downtown Water Pipeline Replacement Project

Phase A: 60% design plan is complete and is under review by City staff.

Phases B and C: 100% design plan is in progress.

One-on-one meetings with key downtown facility managers are ongoing.

Bay to Bay Water Pipeline Replacement Project

60% design plan is in progress.

30th Street Stormwater Force Main Project

100% design plan is complete.

Construction is on hold.

Sulphur Springs Upper Weir and Pump Station Project

At present, this project is a study only. Design is expected to start in June.

Adjacent to CIAC Water Pipeline Replacement Project

Segment 1: 90% design plan is in progress and scheduled to be submitted to City for review 4/10.

Segment 2: 60% design plan is in progress.

Palma Ceia Water Pipeline Replacement Project

30% design plan is in progress.

Spanishtown Creek Basin Stormwater Project - Phase 1

30% design plan is in progress.

Please send me an email or give me a call if you have any questions.

Best regards,
India

India Williams
Public Involvement Coordinator
Tampa UCAP
CH2MHILL Constructors, Inc.
4350 West Cypress Street
Suite 600
Tampa, FL 33607
813-874-6522, ext. 4302
india.williams@ch2m.com