

Grantee: Tampa, FL

Grant: B-08-MN-12-0029

April 1, 2010 thru June 30, 2010 Performance Report

Grant Number:

B-08-MN-12-0029

Obligation Date:**Grantee Name:**

Tampa, FL

Award Date:**Grant Amount:**

\$13,600,915.00

Contract End Date:**Grant Status:**

Active

Review by HUD:

Original - In Progress

QPR Contact:

Dennis Rogero

Disasters:**Declaration Number**

NSP

Plan Description:

The City of Tampa will allocate Neighborhood Stabilization Program (NSP) investments by utilizing a target area approach based on identifying specific geographic areas of greatest need. Within the City of Tampa city limits, Sulphur Springs, North Tampa, University Square and Old West Tampa are the primary target neighborhoods for homeownership. Nineteen other neighborhoods are identified and charted on pages 2-4 and referenced throughout this application as being areas that meet NSP-established criteria for eligibility, as well as for greatest need. These eligible neighborhoods were identified pursuant to the Housing and Economic Recovery Act of 2008 as outlined below: Greatest percentage of home foreclosures; Highest percentage of homes financed by a subprime mortgage related loan; and Areas identified as the most likely to face a significant rise in the rate of home foreclosures.

Recovery Needs:

The NSP-eligible activities shown in the table below will be provided in the targeted neighborhoods with specific activities determined by further analysis of need and cost effectiveness. Home ownership and land banking will be the emphasis in the Sulphur Springs, North Tampa, University Square, and Old West Tampa target neighborhoods. The emphasis in the other eligible neighborhoods will be to provide affordable rental housing to persons <50% AMI, including special needs populations.

Planning and Administration \$ 1,360,091.50
 Acquisition of Foreclosed Properties \$ 6,800,000.00
 Rehabilitation of Foreclosed Properties \$ 1,500,000.00
 Demolition of Acquired Foreclosed Properties \$ 400,000.00
 Land Banking of Acquired Foreclosed Properties \$ 1,000,000.00
 Redevelop Demolished or Vacant Properties \$ 2,540,823.50
 Total \$ 13,600,915.00

Overall**This Report Period****To Date**

Total Projected Budget from All Sources	N/A	\$13,600,915.00
Total CDBG Program Funds Budgeted	N/A	\$13,600,915.00
Program Funds Drawdown	\$3,537,956.51	\$4,543,343.01
Obligated CDBG DR Funds	\$6,183,178.34	\$7,793,037.49
Expended CDBG DR Funds	\$3,554,555.99	\$4,623,813.42
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Minimum Overall Benefit Percentage	99.99%	0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,040,137.25	\$0.00
Limit on Admin/Planning	\$1,360,091.50	\$285,347.48
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$3,400,228.75	\$7,590,186.48

Overall Progress Narrative:

To date the city has acquired 29 single family homes through its partnerships with non-profit and for-profit developers. 100 multi multi-family units have been acquired or are in the final stages of being acquired to meet the 25% set aside for those earning at or below 50% ami. These units are being acquired through partnerships with non-profit housing agencies that provide social services as well as housing. The city has acquired 19 properties, demolished 7, for land banking in the Sulphur Springs area of the City. The city is currently working to obligate all of its allocation prior to the deadline. Contracts have been amended to move funds to those organizations who can expend it in a timely fashion. A budget modification will be made to accommodate these changes.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
GBC1SQAA-B, Administration & Planning	\$64,107.14	\$1,360,091.00	\$346,776.80
GBC1SQAC, Acquisition of Foreclosed Properties	\$3,426,334.40	\$7,642,391.00	\$4,131,137.04
GBC1SQAD, Rehab & Disposition of Foreclosed Properties	\$47,514.97	\$4,533,000.00	\$47,514.97
GBC1SQAE, Demolition of Acquired Foreclosed Properties	\$0.00	\$65,433.00	\$17,914.20
GBC1SQAF, Land banking of Acquired Foreclosed Properties	\$0.00	\$0.00	\$0.00
GBC1SQAG, Redevelopment of Demolished or Vacant Property	\$0.00	\$0.00	\$0.00

Activities

Grantee Activity Number:	GBC1SQAA-B
Activity Title:	Planning And Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

GBC1SQAA-B

Project Title:

Administration & Planning

Projected Start Date:

09/29/2008

Projected End Date:

09/30/2013

National Objective:

N/A

Responsible Organization:

City of Tampa

Overall**Apr 1 thru Jun 30, 2010****To Date**

Total Projected Budget from All Sources	N/A	\$1,360,091.00
Total CDBG Program Funds Budgeted	N/A	\$1,360,091.00
Program Funds Drawdown	\$64,107.14	\$346,776.80
Obligated CDBG DR Funds	\$1,077,421.34	\$1,360,091.00
Expended CDBG DR Funds	\$64,107.14	\$285,347.48
City of Tampa	\$64,107.14	\$285,347.48
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

City NSP funds will be used to pay reasonable program administration costs related to the planning and execution of the activities 2 through 7 listed below. This includes costs related to staffing for overall program management, coordination, monitoring, reporting, and direct and indirect charges. Planning and Administration \$ 1,360,091.50 Acquisition of Foreclosed Properties \$ 6,800,000.00 Rehabilitation of Foreclosed Properties \$ 1,500,000.00 Demolition of Acquired Foreclosed Properties \$ 400,000.00 Land Banking of Acquired Foreclosed Properties \$ 1,000,000.00 Redevelop Demolished or Vacant Properties \$ 2,540,823.50 Total \$ 13,600,915.00

Location Description:

City of Tampa Budget Office: Dennis Rogero, Interim Budget Officer; 306 E. Jackson St., Tampa, FL 33602. City of Tampa Growth Management and Development Services Department, Housing and Community Development Division: Sharon West, Manager; 2105 N. Nebraska Ave., Tampa, FL 33602.

Activity Progress Narrative:

City staff continues to acquire and provide assistance for the partners who are acquiring and rehabilitating foreclosed units purchased under NSP1.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GBC1SQAC-LMMH-25
Activity Title:	Acquisition of Foreclosed Property

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

01/15/2009

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2010

Responsible Organization:

City of Tampa

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Funds will be moved to another activity

Location Description:

Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

Funds will be moved to GBC1SQAD-LMMH-25-CCH

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMH-25 CCH

Activity Title: Catholic Charities Housing

Activity Category:

Acquisition - general

Activity Status:

Completed

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

09/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Catholic Charities Housing

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,766,473.63
Total CDBG Program Funds Budgeted	N/A	\$1,766,473.63
Program Funds Drawdown	\$1,766,473.63	\$1,766,473.63
Obligated CDBG DR Funds	\$1,766,473.63	\$1,766,473.63
Expended CDBG DR Funds	\$1,754,688.63	\$1,766,473.63
Catholic Charities Housing	\$1,754,688.63	\$1,766,473.63
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire one twenty eight unit affordable multi-family residential buildings for the purpose of creating affordable rental housing for low income households.

Location Description:

6603 Alicia St.

Activity Progress Narrative:

28 Unit apartment complex acquired this period. Balance of funds will be expended to rehabilitate this property\$33526.37

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	1/10

Activity Locations

Address	City	State	Zip
6603 Alicia St.	Tampa	NA	33607

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMH-25 MHC

Activity Title: Mental Health Care, Inc.

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

09/15/2009

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Responsible Organization:

Mental Health Care, Inc.

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,355,558.00
Total CDBG Program Funds Budgeted	N/A	\$1,355,558.00
Program Funds Drawdown	\$46,693.07	\$47,428.07
Obligated CDBG DR Funds	\$6,275.00	\$47,713.07
Expended CDBG DR Funds	\$46,693.07	\$92,921.14
Mental Health Care, Inc.	\$46,693.07	\$92,921.14
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire up to four affordable multi-family residential buildings to create affordable rental housing for low income households.

Location Description:

Within the City of Tampa

Activity Progress Narrative:

Large 38 unit multi family property in the process of being acquired. Two other smaller multi-family units have been acquired and are being rehabilitated. MHC is in partnership with Crosland Development to complete the large unit acquisition and rehab. Budget will be increased to \$1,254,000 for the acquisition of all MHC properties.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	3	0/0	0/0	5/3

Activity Locations

Address	City	State	Zip
3413 N. Garrison	Tampa	NA	33610
3515 N 9th St.	Tampa	NA	33610
2915 W. Pine St.	Tampa	NA	33603
2911 N. 18th St	Tampa	NA	33610
5126 N. Habana Ave	Tampa	NA	33604
4115 Carnegie	Tampa	NA	33604

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMH-25 TC

Activity Title: Tampa Crossroads, Inc.

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

09/15/2009

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Responsible Organization:

Tampa Crossroads, Inc.

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$476,000.00
Total CDBG Program Funds Budgeted	N/A	\$476,000.00
Program Funds Drawdown	\$470,585.00	\$476,000.00
Obligated CDBG DR Funds	\$470,585.00	\$476,000.00
Expended CDBG DR Funds	\$470,585.00	\$476,000.00
Tampa Crossroads, Inc.	\$470,585.00	\$476,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire foreclosed residential property to create affordable rental housing for low income households.

Location Description:

Within the City of Tampa

Activity Progress Narrative:

Four unit building acquired with the intend of building 18 additional mf units for those earning at or below 50% ami. Rehab funds to come from NSP 2 program.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/1

Activity Locations

Address	City	State	Zip
3813 N. Nebraska Ave	Tampa	NA	33610

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMH-25 VAF

Activity Title: Volunteers of America of Florida, Inc.

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

09/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Volunteers of America of Florida, Inc.

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$303,349.32
Total CDBG Program Funds Budgeted	N/A	\$303,349.32
Program Funds Drawdown	\$900.00	\$136,845.32
Obligated CDBG DR Funds	\$900.00	\$136,845.32
Expended CDBG DR Funds	\$900.00	\$136,845.32
Volunteers of America of Florida, Inc.	\$900.00	\$136,845.32
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire foreclosed residential property to create affordable rental housing for low income households.

Location Description:

Within the City of Tampa

Activity Progress Narrative:

Two quad plex properties in the process of being acquired. Two other properties under rehabilitation that were previously acquired.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	4/4

Activity Locations

Address	City	State	Zip
8313 N. 39th St.	Tampa	NA	33610

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI

Activity Title: Acquisition of Foreclosed Property

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

01/15/2009

Projected End Date:

07/30/2010

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$345,209.84
Total CDBG Program Funds Budgeted	N/A	\$345,209.84
Program Funds Drawdown	\$28,611.02	\$296,854.19
Obligated CDBG DR Funds	\$57,025.50	\$325,268.67
Expended CDBG DR Funds	\$57,025.50	\$325,268.67
City of Tampa	\$57,025.50	\$325,268.67
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To acquire homes that have been foreclosed or abandoned, vacant for at least 90 days and are on the lender's or investor's current inventory.

Location Description:

Sulphur Springs, North Tampa, University Square, ans Old West Tampa

Activity Progress Narrative:

The City acquired two properties this period and will demolish them...

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	2	0/0	0/0	27/60

Activity Locations

Address	City	State	Zip
2216 E. Mallory	tampa	NA	33604
8214 N Hillsboro	tampa	NA	33612

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO OWT-ATB

Activity Title: Alexander Inc of Tampa Bay

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Responsible Organization:

Alexander Inc. of Tampa bay

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$71,475.39
Total CDBG Program Funds Budgeted	N/A	\$71,475.39
Program Funds Drawdown	\$71,475.39	\$71,475.39
Obligated CDBG DR Funds	\$100,000.00	\$100,000.00
Expended CDBG DR Funds	\$71,475.39	\$71,475.39
Alexander Inc. of Tampa bay	\$71,475.39	\$71,475.39
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

Alexander Inc acquired one property this quarter in the Old WEst Tampa neighborhood.

Performance Measures

# of Properties	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	1	0/0	0/0	1/1

Activity Locations

Address	City	State	Zip
3407 W. Ivy st	Tampa	NA	33607

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO OWT-CROS

Activity Title: Crosland LLC

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Responsible Organization:

Crosland, LLC

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$56,935.03
Total CDBG Program Funds Budgeted	N/A	\$56,935.03
Program Funds Drawdown	\$56,935.03	\$56,935.03
Obligated CDBG DR Funds	\$56,935.03	\$56,935.03
Expended CDBG DR Funds	\$56,935.03	\$56,935.03
Crosland, LLC	\$56,935.03	\$56,935.03
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

Crosland LLC, acquired one property in this neighborhood this period.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	1	0/0	0/0	1/1

Activity Locations

Address	City	State	Zip
3206 W. Dewey	Tampa	NA	33607

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GBC1SQAC-LMMI HO OWT-FHP
Activity Title:	Florida Home Partnership

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Florida Homepartnership	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

Florida Home Partnership has not acquired any properties in this neighborhood this period

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO OWT-MM

Activity Title: Mourer & Mourer

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

National Objective:

NSP Only - LMMI

Activity Status:

Cancelled

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Responsible Organization:

Mourer & Mourer

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Mourer & Mourer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

Mourer and Mourer had not acquired any properties in this neighborhood this quarter

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO OWT-RSC

Activity Title: Richard Stenholm Construction

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Responsible Organization:

Richard Stenholm Construction

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$23,196.34
Total CDBG Program Funds Budgeted	N/A	\$23,196.34
Program Funds Drawdown	\$0.00	\$23,196.34
Obligated CDBG DR Funds	\$0.00	\$23,196.34
Expended CDBG DR Funds	\$0.00	\$23,196.34
Richard Stenholm Construction	\$0.00	\$23,196.34
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

Stenholm has not acquired any properties in this neighborhood this quarter

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	1/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-ATB

Activity Title: Alexander Inc. of Tampa Bay

Activity Category:

Acquisition - general

Activity Status:

Completed

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Alexander Inc. of Tampa bay

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$239,489.56
Total CDBG Program Funds Budgeted	N/A	\$239,489.56
Program Funds Drawdown	\$188,049.53	\$239,489.56
Obligated CDBG DR Funds	\$198,559.97	\$250,000.00
Expended CDBG DR Funds	\$188,049.53	\$239,489.56
Alexander Inc. of Tampa bay	\$188,049.53	\$239,489.56
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Alexander Inc acquired three properties in these neighborhoods this quarter and is in the process of rehabilitating them.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	3	0/0	0/0	4/4

Activity Locations

Address	City	State	Zip
1908 E. Poinsettia	Tampa	NA	33610
1920 W. Cluster Ave	Tampa	NA	33607
3408 W. St Louis	Tampa	NA	33610

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources**Amount**

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-COA**Activity Title: COACH Foundation****Activity Category:**

Acquisition - general

Activity Status:

Under Way

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

COACH Foundation

Overall**Apr 1 thru Jun 30, 2010****To Date**

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
COACH Foundation	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

This activity has been canceled and will be removed.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/5

Activity Locations**No Activity Locations found.**

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-CROS

Activity Title: Crosland, LLC

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Responsible Organization:

Crosland, LLC

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$487,405.18
Total CDBG Program Funds Budgeted	N/A	\$487,405.18
Program Funds Drawdown	\$251,154.15	\$323,405.18
Obligated CDBG DR Funds	\$251,154.15	\$323,405.18
Expended CDBG DR Funds	\$251,154.15	\$323,405.18
Crosland, LLC	\$251,154.15	\$323,405.18
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Aquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Budget to be reduced to \$489,500 to fund the acquisition of the large Multi-family property with Mental Health CARE.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	3	0/0	0/0	5/8

Activity Locations

Address	City	State	Zip
1905 E Bird	Tampa	NA	33612
8122 Newport	Tampa	NA	33604
1701 E. Wood St.	Tampa	NA	33610

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-FHP**Activity Title: Florida Home Partnership****Activity Category:**

Acquisition - general

Activity Status:

Completed

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall**Apr 1 thru Jun 30, 2010****To Date****Total Projected Budget from All Sources**

N/A

\$361,846.00

Total CDBG Program Funds Budgeted

N/A

\$361,846.00

Program Funds Drawdown

\$194,543.83

\$226,457.58

Obligated CDBG DR Funds

\$126,871.65

\$226,457.58

Expended CDBG DR Funds

\$194,543.83

\$294,129.76

Florida Homepartnership

\$194,543.83

\$294,129.76

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Three properties were acquired this quarter. One will be demolished as it was damaged beyond reasonable repair. Funds will be reduced to \$450,000 to allow for the rehabilitation of the Catholic Charities project.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	3	0/0	0/0	5/6

Activity Locations

Address	City	State	Zip
2117 W. Kirby	Tampa	NA	33610

1706 E. Bougainvillea	Tampa	NA	33604
3415 E. Powhattan	Tampa	NA	33604

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-MM

Activity Title: Mourer & Mourer

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/30/2013

Responsible Organization:

Mourer & Mourer

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$346,488.00
Total CDBG Program Funds Budgeted	N/A	\$346,488.00
Program Funds Drawdown	\$249,984.75	\$295,492.48
Obligated CDBG DR Funds	\$338,084.47	\$383,592.20
Expended CDBG DR Funds	\$249,984.75	\$295,492.48
Mourer & Mourer	\$249,984.75	\$295,492.48
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Mourer and Mourer acquired five properties this quarter. All have been approved for rehab. They have one more property to acquire.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	5	0/0	0/0	6/7

Activity Locations

Address	City	State	Zip
8718 N. Ashley	Tampa	NA	33604
2915 W. Main	Tampa	NA	33604
8414 N. Highland	Tampa	NA	33607
8119 N. Mulberry St.	Tampa	NA	33610
1611 E. Idell	Tampa	NA	33610

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI HO SSNTUS-RSC

Activity Title: Richard Stenholm Construction

Activity Category:

Acquisition - general

Project Number:

GBC1SQAC

Projected Start Date:

11/16/2009

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Acquisition of Foreclosed Properties

Projected End Date:

07/31/2013

Responsible Organization:

Richard Stenholm Construction

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$73,964.27
Total CDBG Program Funds Budgeted	N/A	\$73,964.27
Program Funds Drawdown	\$41,045.00	\$73,964.27
Obligated CDBG DR Funds	\$41,045.00	\$73,964.27
Expended CDBG DR Funds	\$41,015.00	\$73,934.27
Richard Stenholm Construction	\$41,015.00	\$73,934.27
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Stenholm Construction has acquired one property this quarter and it is approved for rehabilitation.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	1	0/0	0/0	2/1

Activity Locations

Address	City	State	Zip
10913 N. Arden	Tampa	NA	33604

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAC-LMMI LMPT HO-TSE

Activity Title: City of Tampa

Activity Category:

Acquisition - general

Activity Status:

Under Way

Project Number:

GBC1SQAC

Project Title:

Acquisition of Foreclosed Properties

Projected Start Date:

12/11/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$194,094.00
Total CDBG Program Funds Budgeted	N/A	\$194,094.00
Program Funds Drawdown	\$59,884.00	\$97,120.00
Obligated CDBG DR Funds	\$81,508.50	\$119,094.50
Expended CDBG DR Funds	\$59,884.00	\$97,470.00
City of Tampa	\$59,884.00	\$97,470.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To provide funds for title, survey and enviromental expenses of the home ownership activities with NSP partners.

Location Description:

Sulphur Springs, North Tampa, University Square, Old West Tampa

Activity Progress Narrative:

Funds in this account are used for H0me ownership partners for appraisals, Title SEarches and Environmental review costs... There are also propoerties included that did not ultimately get acquired.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	29	0/0	0/0	40/100

Activity Locations

Address	City	State	Zip
3405 W. Pine	Tampa	NA	33607

10913 Arden	Tampa	NA	33604
1748 E. Mulberry	Tampa	NA	33610
8414 N. Highland	Tampa	NA	33607
1707 W. Pine	Tampa	NA	33607
3408 St. Louis	Tampa	NA	33607
8015 Edison	Tampa	NA	33610
1905 E. Bird St	Tampa	NA	33610
10017 Altman	Tampa	NA	33604
2529 Lakeshore	Tampa	NA	33610
1605 Idell	Tampa	NA	33610
2117 W. Kirby	Tampa	NA	33607
1701 E. Wood St.	Tampa	NA	33610
3407 Ivy	Tampa	NA	33604
2325 W. Chestnut	Tampa	NA	33604
1908 E. Poinsettia	Tampa	NA	33610
1702 E. Wood	Tampa	NA	33604
8118 N. Rome	Tampa	NA	33604
8915 N. Rome	Tampa	NA	33612
2529 Spruce	Tampa	NA	33604
2915 W. Main St.,	Tampa	NA	33607
3206 W. Dewey	Tampa	NA	33607
1920 Cluster	Tampa	NA	33607
8122 Newport	Tampa	NA	33604
8119 N. Mulberry	Tampa	NA	33610
8718 N. Ashley	Tampa	NA	33604
8016 N. Boulevard	Tampa	NA	33604
8118 N. Rome	Tampa	NA	33604
924 N. Castle	Tampa	NA	33607

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	GBC1SQAD-LMMH-25
Activity Title:	Rehab & Disposition of Foreclosed Properties

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Planned

Project Number:
GBC1SQAD

Project Title:
Rehab & Disposition of Foreclosed Properties

Projected Start Date:
01/15/2009

Projected End Date:
07/30/2013

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Tampa

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The City's NSP program will include rehabilitation of both single family and multi-family residential properties. Once homes are rehabilitated, they will be marketed for sale to incomequalified homebuyers.

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMH-25 CCH

Activity Title: Catholic Charities Housing

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

09/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Catholic Charities Housing

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,073,257.53
Total CDBG Program Funds Budgeted	N/A	\$1,073,257.53
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Catholic Charities Housing	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To rehabilitate a twenty eight unit affordable multi-family residential properties to create affordable rental housing for low income households.

Location Description:

Within City of Tampa

Activity Progress Narrative:

Catholic Charities will be rehabilitating the property located on Alicia Street. Funds will be added to this account after July 15, 2010. Total for this budget line item will be \$909,972

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMH-25 MHC

Activity Title: Mental Health Care, Inc.

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

09/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Mental Health Care, Inc.

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$1,800,896.00
Total CDBG Program Funds Budgeted	N/A	\$1,800,896.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$157,976.00	\$157,976.00
Expended CDBG DR Funds	\$0.00	\$0.00
Mental Health Care, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To rehabilitate three affordable multi-family residential buildings to create affordable rental housing for low income households.
3413 N. Garrison
2915 W. Pine
5126 N. Habana

Location Description:

Within City of Tampa

Activity Progress Narrative:

Rehabilitation funds and project management fee for Garrison property obligated and underway. Budget for this activity will be reduced to \$246,000

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/3

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMH-25 TC

Activity Title: Tampa Crossroads, Inc.

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

09/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Tampa Crossroads, Inc.

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$200,000.00
Total CDBG Program Funds Budgeted	N/A	\$200,000.00
Program Funds Drawdown	\$9,520.40	\$9,520.40
Obligated CDBG DR Funds	\$200,000.00	\$200,000.00
Expended CDBG DR Funds	\$9,520.40	\$9,520.40
Tampa Crossroads, Inc.	\$9,520.40	\$9,520.40
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To rehabilitate a foreclosed residential property to create affordable rental housing for low income households.

Location Description:

Within City of Tampa

Activity Progress Narrative:

Tampa Crossroads is in the process of developing plans for the construction of 18 multi-family units at this property. The balance of costs will be paid with NSP2 funds.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	1	0/0	0/0	1/1

Activity Locations

Address	City	State	Zip
3813 N. Nebraska Ave	Tampa	NA	33605

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GBC1SQAD-LMMH-25 VAF
Activity Title:	Volunteers of America of Florida, Inc.

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

09/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Volunteers of America of Florida, Inc.

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$614,652.00
Total CDBG Program Funds Budgeted	N/A	\$614,652.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$25,075.00	\$213,372.00
Expended CDBG DR Funds	\$0.00	\$0.00
Volunteers of America of Florida, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

To rehabilitate foreclosed residential property to create affordable rental housing for low income households.

The following properties will be rehabilitated at an estimated cost per property address as follows:

3620 N 54th Street, duplex, \$94,628.00

3622 N. 54th Street, duplex, \$93,669.00

8313 and 8315 N. 39th St.

Location Description:

Within City of Tampa

Activity Progress Narrative:

The VOA is in the process of rehabilitating two properties located on 54th street and once acquisition is complete, will rehabilitate 8 more units.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	2/4

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GBC1SQAD-LMMI
Activity Title:	Rehab & Disposition of Foreclosed Properties

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Planned

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

01/15/2009

Projected End Date:

07/30/2009

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$125,000.00
Total CDBG Program Funds Budgeted	N/A	\$125,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The City's NSP program will include rehabilitation of both single family and multi-family residential properties. Once homes are rehabilitated, they will be marketed for sale to income-qualified homebuyers. These funds will be used for inspection costs associated with the rehabilitation of each acquired property as it is being rehabilitated. They will also be used to maintain vacant properties acquired by the City.

Location Description:

Targeted neighborhoods to be served are located in Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

\$125,000 will be added to this category for expenditures for rehabilitation inspections and cost estimation reviews. The funds will come from the HO-TSE category

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/40

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO OWT-FHP

Activity Title: Florida Home Partnership

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Cancelled

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$0.00
Total CDBG Program Funds Budgeted	N/A	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
Florida Homepartnership	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

FHP has not acquired nor rehabilitated any properties in this category. Funds will be moved to another category if needed

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO OWT-ATB

Activity Title: Alexander Inc of Tampa Bay

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Alexander Inc. of Tampa bay

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$100,000.00
Total CDBG Program Funds Budgeted	N/A	\$100,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$100,000.00	\$100,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Alexander Inc. of Tampa bay	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership. Property located at 3407W. Ivy St. \$66390 and 12% developer fee

Location Description:

Old West Tampa

Activity Progress Narrative:

Alexander will be rehabilitating one or more properties from this category and is approved for rehab costs and developer fees...

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO OWT-CROS

Activity Title: Crosland LLC

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/26/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Crosland, LLC

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$137,473.00
Total CDBG Program Funds Budgeted	N/A	\$137,473.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$83,062.00	\$83,062.00
Expended CDBG DR Funds	\$0.00	\$0.00
Crosland, LLC	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitaion of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

Funds have been approved to rehabilitate one property in this category... The budget will be reduced to \$175,000 to allow for the acquisition of the MHC property on Habana.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO OWT-MM

Activity Title: Mourer & Mourer

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Mourer & Mourer

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$137,993.00
Total CDBG Program Funds Budgeted	N/A	\$137,993.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$81,419.30	\$81,419.30
Expended CDBG DR Funds	\$0.00	\$0.00
Mourer & Mourer	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitaion of foreclosed property for the purpose of creating affordable home ownership

Location Description:

Old West Tampa

Activity Progress Narrative:

funds in this category have been approved for rehabilitation of one or more properties acquired under this program.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO OWT-RSC

Activity Title: Richard Stenholm Construction

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Richard Stenholm Construction

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$85,183.00
Total CDBG Program Funds Budgeted	N/A	\$85,183.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$11,612.00	\$85,183.00
Expended CDBG DR Funds	\$0.00	\$0.00
Richard Stenholm Construction	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property with the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address:
2311 W Chestnut Street, \$73,571.00

Location Description:

Old West Tampa

Activity Progress Narrative:

Funds in this category have been approved for the rehabilitation and development fee for one or more properties.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	1/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GBC1SQAD-LMMI HO SSNTUS-ATB
Activity Title:	Alexander Inc of Tampa Bay

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Alexander Inc. of Tampa bay

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$267,790.91
Total CDBG Program Funds Budgeted	N/A	\$267,790.91
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$209,807.60	\$250,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Alexander Inc. of Tampa bay	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership
 The following properties will be rehabilitated at an estimated cost per property address as follows:
 10017 N Altman Street, \$40,192.40
 3408 W. Stl Louis\$49176
 1908 E. Poinsettia \$65889
 1920 W. Cluster Ave\$58620.12 funds will include 12% developer fee for each property

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Funds in this category have been approved for the rehabilitation and development fee of three properties currently under construction.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	1/4

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO SSNTUS-CROS

Activity Title: Crosland LLC

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Crosland, LLC

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$610,340.00
Total CDBG Program Funds Budgeted	N/A	\$610,340.00
Program Funds Drawdown	\$5,560.00	\$5,560.00
Obligated CDBG DR Funds	\$438,774.00	\$500,447.00
Expended CDBG DR Funds	\$5,560.00	\$5,560.00
Crosland, LLC	\$5,560.00	\$5,560.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address as follows:
8615 N Alaska Street, \$61,763.00
1748 E. Mulberry
8122 Newport
1905 E. Bird
1701 E .Wood
7529 Lakeshore
8915 N. 39th

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Rehabilitation costs for two of the 7 properties acquired for rehab in this neighborhood. Funds to be reduced to \$689,500 to assist with the acquisition of the MHC Habana ave property.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	2	0/0	0/0	3/7

Activity Locations

Address	City	State	Zip
8409 N. Alaska St	Tampa	NA	33610

1748 E. Mulberry St.

Tampa

NA

33610

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO SSNTUS-FHP

Activity Title: Florida Home Partnership

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Florida Homepartnership

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$366,660.00
Total CDBG Program Funds Budgeted	N/A	\$366,660.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$205,384.00	\$205,384.00
Expended CDBG DR Funds	\$0.00	\$0.00
Florida Homepartnership	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property for the purpose of creating affordable home ownership project locations
2325 E. Liberty St
1706 E. Bougainvillea
3415 E. Powhattan
2117 W. Kirby
8542 Lazy River

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Funds approved for rehabilitation and developer fee for 4 properties currently acquired and developer fees. Funds will be reduced to \$450,000 to assist with the rehabilitation of the Catholic Charities Alicia St. property.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/5

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO SSNTUS-MM

Activity Title: Mourer & Mourer

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Mourer & Mourer

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$407,500.00
Total CDBG Program Funds Budgeted	N/A	\$407,500.00
Program Funds Drawdown	\$32,434.57	\$32,434.57
Obligated CDBG DR Funds	\$84,897.20	\$147,065.20
Expended CDBG DR Funds	\$32,434.57	\$32,434.57
Mourer & Mourer	\$32,434.57	\$32,434.57
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitaion of foreclosed property for the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address as follows:
8409 N 10th Street, \$62,168.00

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

Funds expended and approved for rehabilitation of 2 of the 6 properties acquired in this neighborhood.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	1	0/0	0/0	2/8

Activity Locations

Address	City	State	Zip
---------	------	-------	-----

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: GBC1SQAD-LMMI HO SSNTUS-RSC

Activity Title: Richard Stenholm Construction

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

GBC1SQAD

Project Title:

Rehab & Disposition of Foreclosed Properties

Projected Start Date:

11/16/2009

Projected End Date:

07/31/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

Richard Stenholm Construction

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$154,680.00
Total CDBG Program Funds Budgeted	N/A	\$154,680.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$12,332.00	\$82,178.00
Expended CDBG DR Funds	\$0.00	\$0.00
Richard Stenholm Construction	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitaion of foreclosed property for the purpose of creating affordable home ownership
The following properties will be rehabilitated at an estimated cost per property address as follows:
1303 E Poinsettia Street, \$69,846.00
10913 N. Arden \$60336 and includes 12% developer fees for both

Location Description:

Sulphur Springs, North Tampa, University Square

Activity Progress Narrative:

funds approved for the rehabilitation and developer fee for two properties acquired in this neighborhood.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	1/2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GBC1SQAE-LMMI
Activity Title:	Demolition of Acquired Foreclosed Properties

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

GBC1SQAE

Project Title:

Demolition of Acquired Foreclosed Properties

Projected Start Date:

04/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall

Apr 1 thru Jun 30, 2010

To Date

Total Projected Budget from All Sources	N/A	\$27,914.00
Total CDBG Program Funds Budgeted	N/A	\$27,914.00
Program Funds Drawdown	\$0.00	\$17,914.20
Obligated CDBG DR Funds	\$0.00	\$17,914.20
Expended CDBG DR Funds	\$0.00	\$17,914.20
City of Tampa	\$0.00	\$17,914.20
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Housing units acquired through the City's NSP program that have been evaluated and determined to not be economically feasible to rehabilitate, and/or pose a health/safety threat, may be demolished. The lots remaining from demolished homes may be placed in a Land Bank established by the City. The property will subsequently be made available to a Housing Partner for redevelopment.

Location Description:

Targeted neighborhoods to be served include Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

No properties have been demolished this quarter. Two are in progress.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	6/8

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	GBC1SQAF-LMMI
Activity Title:	Land Banking of Acquired Foreclosed Properties

Activity Category:

Land Banking - Acquisition (NSP Only)

Activity Status:

Under Way

Project Number:

GBC1SQAF

Project Title:

Land banking of Acquired Foreclosed Properties

Projected Start Date:

01/15/2009

Projected End Date:

07/30/2013

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Tampa

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$30,000.00
Total CDBG Program Funds Budgeted	N/A	\$30,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
City of Tampa	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Properties acquired through the City’s NSP program may be placed in a land bank established by the City’s Real Estate Division for future redevelopment in targeted neighborhoods. Also, land from housing units acquired through the City’s NSP program and demolished, may be placed in the land bank to be subsequently provided to a Housing Partner for redevelopment. funds will be used to maintain the vacant lots until they are redeveloped

Location Description:

Targeted neighborhoods to be served are located in the following neighborhoods within the City of Tampa city limits: Sulphur Springs, North Tampa, University Square, and Old West Tampa.

Activity Progress Narrative:

\$30,000 will be added to this category from the HO-TSE category to pay for Lot maintenance and taxes for City Land Banked properties purchased with NSP1 funds.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/20

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
