



Construction Services Division

1400 N. Boulevard
Tampa, FL 33607
Phone: (813) 274-3100
Fax: (813) 259-1712
www.tampagov.net/permits

Approved
Blower Door Test Form

Section 1

Builder: _____ Project No. _____
Address: _____ Unit #: _____
City, State, Zip: _____

Section 2

Air Infiltration Test Results

CFM(50)= _____ Volume = _____

ACH(50)=CFM(50) X 60/Volume = _____

[] Pass [] Fail Passing results must be 7 ACH(50) or less

Section 3

Buildings with less than 3 air changes per hour will require a whole house ventilation system in accordance with M1507.3

Section 4

Certification of Test Results

R402.4.1.2 Testing: The building or dwelling unit shall be tested and verified as having an air leakage rate not exceeding 7 air changes per hour in Climate Zones 1 and 2, 3 air changes per house in Climate Zone 3 through 8. Testing shall be conducted with a blower door at a pressure of 0.2 inches w.g. (50 Pascals). Testing shall be conducted by either individuals as defined in Section 553.993(5) or (7), F.S or individuals licensed as set forth in Section 489.105(3)(f), (g), or (h) or approved third party. A written report of the results of the test shall be signed by the party conducting the test and provided to the code official. Testing shall be performed at any time after creation of all penetrations of the building thermal envelope.

Authorized Third Party

[] Class A or B Air Conditioning Contractor or Mechanical Contractor License No. _____
[] Energy Auditor Certification No. _____
[] Energy Rater

Printed Name: _____ Date: _____

Signature: _____